BRUHATH BENGALURU MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Improvements and Maintenance of Culverts at Muneshwara Block Vijayalakshmi layout and surrounding area in Ward No.13, Shettyhalli Sub Division
2	Estimate Cost	**Rs: 10.00 Lakhs**
3	Amount of Contract	**8,32,780.00**
4	Name of Contractor	Smt. Manjula
5	Agreement No & Date under which work order has been issued	EE/DD/WO/46/2020-21 Dated.24/06/2020
6	Time limit originally fixed for complete of work	24-06-2020 to 21-09-2020, Total 90 Days
7	Time now applied for	22-09-2020 to 24-03-2021, Total 184 Days
8	Date of recommending time limit applied for	22-09-2020 to 24-03-2021, Total 184 Days
9	Balance work remaining to be done	Nil
10	Probable time required for completion of time remaining work	Nil
11	Cost of work charged establishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reasons for extension of time	ಸದರಿ ಗುತ್ತಿಗೆದಾರರುಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ:24/06/2020 ರಂದು ಪ್ರಾರಂಭಿಸಿ ದಿನಾಂಕ:21/09/2020ರಂದು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ:24/03/2021 ರಂದು ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿಯ ನಿರ್ವಹಣಾ ಅವಧಿಯು ಕರಾರಿನ ಅವಧಿಗಿಂತ ದಿನಾಂಕ:22/09/2020 ರಿಂದ 24/03/2021 ರವರೆಗೆ ಹೆಚ್ಚುವರಿ 184 ದಿನಗಳಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ 184 ಹೆಚ್ಚುವರಿ ದಿನಗಳಿಗೆ ದಿನ ಒಂದಕ್ಕೆ ಸೂಕ್ತ ದಂಡ ವಿಧಿಸಿ ಟೆಂಡರ್ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣೆ ಮಾಡಬೇಕೆಂದು ಕೋರಿಶಿಫಾರಿಸ್ಸಿನೊಂದಿಗೆ ಸಲ್ಲಿಸಿದೆ.
14	Remarks by the Executive Engineer	Time Extn may be granted with fine for 10 days & delay period of 184 days
15	Daily fine proposed	

Assistant Engineer
Ward 13

Assistant Executive Engineer,
Shettyhalli Sub-Division,
BBMP

Executive Engineer,
Dasarahalli Division,
BBMP

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

As recommended by the Chief Engineer
EOT is granted

Chief Engineer
Dasarahalli Zone

Scanned with CamScanner